

## TUBOD-BAROY WATER DISTRICT

### ANNUAL PROJECT REPORT 2019

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost (Php)	Date Started	Target Completion Date		
						% of Completion	Remarks (Status of the project)
Tubod-Baroy Water District, Tubod LDN	Area-wide Clustering Project	Tubod and Baroy	1,734,990.00	7/15/2018	7/15/2019	100.00%	Project completed
	Installation of floater switch liquid relay for Tubod reservoir connecting to Buctuan Pumping Station	Limot Village, Tubod Lanao del Norte	13,800.00	10/1/2019	10/1/2019	100.00%	Project Completed
	Rehabilitation of Pigcarangan- Lamalama Pipelines	Pigcarangan, Tubod Lanao del Norte	-	10/8/2019	11/30/2019	100.00%	Project Completed
	Transfer of septic tank for sanitary compliance of new deepwell source	Purok 6 TCES, Tubod Lanao del Norte	21,000.00	11/2/2019	12/2/2019	90.00%	On-going
	Fabrication of Garage Gate for TBWD Office Vehicles	Provincial Trade Center, Sagadan Tubod Lanao del Norte	32,000.00	12/17/2019	12/31/2019	80.00%	Project Completed